

**SEQ 2018 HARVEST STAND & GROSS BOARD FOOT STOCK TABLE (2 INCH DBH CLASS)**

DBH	SEQ UNIT 2 Cable					
	Redwood		Douglas -Fir		WW	
	Trees	Bf	Trees	Bf	Trees	Bf
12	151	8,218.1	49	5,564.3	22	2,199.2
14	175	16,603.3	34	6,340.4	21	3,586.1
16	186	27,956.8	63	17,700.6	19	5,052.0
18	180	39,989.4	54	21,478.0	8	3,096.9
20	153	47,681.8	52	27,937.9	10	5,357.7
22	130	54,567.5	51	35,689.4	8	5,703.0
24	125	68,414.5	50	44,271.5	7	6,434.5
26	97	67,420.7	54	59,086.7	8	9,242.9
28	101	87,223.1	43	57,020.2	3	4,265.3
30	109	114,826.9	36	56,912.5	3	5,156.3
32	82	103,739.5	32	59,476.0	2	4,093.2
34	64	95,934.8	42	90,681.5	1	2,405.4
36	70	122,879.3	21	52,124.4	-	-
38	53	107,842.1	14	39,585.7	2	6,433.1
40	55	128,550.9	14	44,733.2	-	-
42	29	77,235.1	5	17,924.9	1	4,152.7
44	23	69,298.4	8	31,972.8	1	4,667.6
46	18	60,958.5	3	13,289.8	1	5,213.8
48	8	30,274.5	5	24,424.1	-	-
50	10	42,063.5	2	10,722.2	-	-
52	1	4,652.9	-	-	-	-
54	2	10,248.0	-	-	-	-
56	1	5,619.9	-	-	-	-
58	-	-	-	-	-	-
60	1	6,686.6	1	8,057.1	-	-
62	-	-	-	-	-	-
64	-	-	-	-	-	-
66	-	-	-	-	-	-
68	-	-	-	-	-	-
70	-	-	-	-	-	-
72	1,824	1,398,886.1	633	724,993.2	117	77,059.7
Total						

DBH	SEQ All Units					
	Redwood		Douglas -Fir		WW	
	Trees	Bf	Trees	Bf	Trees	Bf
12	752	40,927.4	136	15,443.7	87	8,697.0
14	666	63,187.3	107	19,953.7	86	14,685.9
16	775	116,486.5	157	44,111.0	65	17,283.1
18	654	145,294.8	102	40,569.5	45	17,420.2
20	572	178,261.5	115	61,785.7	30	16,073.2
22	560	235,060.1	124	86,774.2	24	17,109.1
24	509	278,583.8	115	101,824.4	18	16,545.9
26	454	315,556.7	145	158,658.7	18	20,796.5
28	345	297,940.2	124	164,430.5	10	14,217.6
30	421	443,505.7	120	189,708.3	13	22,343.8
32	310	392,185.9	124	230,469.7	5	10,232.9
34	243	364,252.3	116	250,453.5	9	21,648.8
36	249	437,099.3	82	203,533.3	6	16,772.3
38	164	333,700.2	45	127,239.9	3	9,649.7
40	170	397,339.2	66	210,885.2	3	11,007.0
42	89	237,032.0	27	96,794.2	2	8,305.3
44	65	195,843.2	29	115,901.4	1	4,667.6
46	60	203,195.0	18	79,739.0	2	10,427.5
48	34	128,666.6	9	43,963.4	-	-
50	22	92,539.7	3	16,083.2	-	-
52	6	27,917.1	-	-	-	-
54	4	20,496.0	-	-	-	-
56	1	5,619.9	-	-	-	-
58	1	6,140.8	-	-	-	-
60	3	20,059.9	1	8,057.1	-	-
62	1	7,257.7	-	-	-	-
64	2	15,707.9	-	-	-	-
66	-	-	-	-	-	-
68	-	-	-	-	-	-
70	-	-	-	-	-	-
72	7,132	4,999,856.5	1,765	2,266,379.6	427	257,883.5
QMD		24.9		27.1		19.9

All figures were derived from 100% tally  
 Figures DO NOT include estimates for cable corridors.  
 Figures DO include road right-of-way volumes.